

**\*16**



**CONTRACT CHANGE ORDER # 7**

Date: March 25, 2008

To: Anderson Pacific Engineering Construction, Inc.  
1390 Norman Ave.  
Santa Clara, Ca 95054  
Attn.: Matt Miranda

**Project: Main Sewage Pump Station, Project No. 6103**

Contract Change Order No. 7

City Council Approval: 04/15/08

You are hereby authorized to proceed with the following work in connection with the subject project:

Remove all abandoned miscellaneous metal and fasteners in the existing grit chamber as requested and proposed in APEC letter dated February 6, 2007 in the amount of \$5,004.00 Time Extension: 0 days.

Modify and upgrade Control Building Electrical including; attic light and dedicated circuits, revision of breakers for 208v water heater, additional conduit for EF-1 to FC-1, and additional conduit for FC-2 to DP-2. Provide testing for the VFD breakers and the thermo graphic inspection as requested and proposed in APEC letter dated March 17, 2008 in the amount of \$8,140.00 Time Extension: 0 days.

Add electrical outlets at HVAC equipment per NEC code 210.63. Furnish and install 4 GFI outlets and covers as requested and proposed in APEC letter dated March 24, 2008 in the amount of \$1,193.00 Time Extension: 0 days.

Remove buried obstructions, including manholes, 18" RCP Storm drain, duct banks, conductors, steam, gas piping, minor concrete structures and concrete debris abandoned from previous projects as requested and proposed in APEC letter dated March 24, 2008 in the amount of \$24,050.00 Time Extension: 0 days.

**TOTAL: \$38,387.00**

**INCREASE IN CONTRACT TIME: None**

No claims for additional compensation or damages for delay under any theory whatsoever, submitted by the contractor or any subcontractor, will be allowed by the City for any delay arising from, or associated with this change order. The extension of the time for completion and the compensation specified in this change order shall be the contractor's sole remedy.

This change order constitutes full and complete compensation for all labor, equipment, materials, overhead, extended overhead and profit required to perform the changes described above in accordance with the applicable provisions of the contract documents. This change order is not effective until approved by owner.

Accepted By: \_\_\_\_\_ Date: \_\_\_\_\_  
Contractor

Project Manager: \_\_\_\_\_ Date: \_\_\_\_\_

City Approval: \_\_\_\_\_ Date: \_\_\_\_\_  
City Engineer