

original to follow

21

May 25 04 03:58p

City of Milpitas

4085863305

p. 2

**City of Milpitas**

ENGINEERING/DESIGN & CONSTRUCTION  
455 East Calaveras Blvd.  
MILPITAS, CA 95035

**CONTRACT CHANGE ORDER**

To: Grade Tech, Inc.  
P O Box 1728  
San Ramon, CA, 94583

Date: May 25, 2004

Project: Piedmont Road Bike Lane and Sidewalk Improvements, Project 4214

Contract Change Order #2

Purchase Order No. C421406

Amount: \$56,435.00

Account No. C4214-7-4237

Council Approval: June 1, 2004

You are hereby authorized to proceed with the following work in connection with Piedmont Road Bike Lane and Sidewalk Improvements, Project 4214.

DESCRIPTION: This change order is in reference to RFQ No. 2

Furnish all labor, material and equipment to place a 1-1/2" asphalt concrete overlay from north of Aguilar Ct. (approximate station 9+37) to Yosemite Drive (approximately station 31+90) and delete all slurry seal work. Width of AC overlay varies from approximately 41 to 45 feet. Work includes:

Increase items:

1. Asphalt Concrete (Type A)	900 tons at	\$74.00 for an increase of	\$66,600.00
2. Asphalt Concrete Leveling	70 tons at	\$74.00 for an increase of	\$5,180.00
3. Adjust Utility/Monument box to Grade	10 each at	\$300.00 for an increase of	\$3,000.00
4. Provide a sum of \$500 for administrative costs for the slurry seal contractor for an increase of			\$500.00
5. Coordinate & Adjust DWR Manhole to grade	1 each at	\$500.00 for an increase of	\$500.00
6. Wedge Cuts (6") and Conforms (15')	1980 LF at	\$4.495 for an increase of	\$8,900.00

Deleted items:

7. Delete item 17 Slurry Seal	152250 sf at	\$0.14 for a credit of	\$(21,315.00)
8. Delete item 18 Cold Plan Asphalt Concrete	6830 SF at	\$1.00 for a credit of	<del>\$(6,930.00)</del>
			\$56,435.00

This work will be performed for the not to exceed cost of fifty-six thousand four hundred thirty-five (\$56,435.00).

A balancing change order will be prepared after final quantities are known.

Increase in Contract Time: 3 working days

**TOTAL ADD: \$ 56,435.00**

No claims for additional compensation or damages for delay under any theory whatsoever, submitted by the contractor or any subcontractor, will be allowed by the City for any delay arising from, or associated with this change order. The extension of the time for completion and the compensation specified in this change order shall be the contractor's sole remedy.

This change order constitutes full and complete compensation for all labor, equipment, materials, overhead, extended overhead and profit required to perform the changes described above in accordance with the applicable provisions of the contract documents. This change order is not effective until approved by owner.

Accepted By:

Date

Approved By:

Date

  
Eric Remson  
Secretary/Treasurer

5-25-04

David M. McNeely  
City Engineer

File: Piedmont 4214.7.COO